COMPLETION REPORT

1	Name of the Work	Providing chambers to existing borewell and consealing to road surface area in Ward no.13 Shettyhalli Sub Division
2	Sanctioned Estimate No. and date	EE/DD/TS/62/2021-22 Dated: 13.01.2022
3	Head of Account which is chargeable	(Job Code 013-18-000037) P1771
4	Instrument Order No. and date	EE/DD/WO/64/2022-23 dated: 01.07.2022
5	Name of Contractor	Sri Naveen R (RNI Enterprises)
6	Work started	01.07.2022
7	Work Completion	30.07.2022
8	Time Stipulated for Completion of Work	60 days
9	Delay in Execution of Work	—
10	Measurement recorded in	MB No.4890/16-17 Page No. 488955-956
11	Check Measurement of the Asst	30.07.2022
12	Name of the office/official in charge of the work	AEE, Shettyhalli Sub Division
	a) Asst. Eng/Junior Engineer	C.N. Jagadish, AE
	b) Asst. Executive Engineer	S.N. Krishnamurthy, AEE(Incharge)

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs. 10.00 Lakhs	Rs. 940430.22	—	Rs. 59,569,78/-

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in Immediate

Assistant Engineer
Ward no.13

Asst.Executive Engineer(Incharge)
Shettyhalli sub division

Executive Engineer
Dasarahalli Division